



Scope Of Work

Construction Notes

Date Page 1/1

4/23/26

Work Order Number

57491393

Job Plan Number

COMMERCIALP

Job Site Address

WASTE TREATMENT PLT POD 1,  
SILER CITY, NC, 27344, USA

Designer

William Simpson

Designer Phone

910-703-2706

Customer Name

SILER CITY TOWN OF

Customer Phone

919-742-4733

Circuit Id

ROCKY RIVER 23KV

Primary Voltage

Upstream Protective Devices

Permits

WO# 57491393

SILER CITY WWTP UPGRADE  
198 UTILITY DR, SILER CITY

DUKE DESIGNER: WILL SIMPSON 910-703-2706  
WILLIAM.SIMPSON@DUKE-ENERGY.COM

EASEMENT / ENCROACHMENT WITH CHATHAM COUNTY

CCHATHAM COUNTY CONTACT: JENIFER JOHNSON 919-542-8232  
JENIFER.JOHNSON@CHATHAMCOUNTYNC.GOV

JOB SCOPE: DUKE ENERGY NEEDS TO INSTALL A 4 INCH BORE UNDER PROGRESS BLVD AT UTILITY DR. WE WILL BE INSTALLING 4 INCH HDPE BORE PIPE AND INSTALLING 3 PHASE 1/0 UNDERGROUND PRIMARY IN THE CONDUIT TO FEED UP TO THE SILER CITY WWTP. THE TOTAL LENGTH OF THE BORE WILL BE ABOUT 135FT FROM ONE SIDE OF PROGRESS BLVD TO THE OTHER. THE BORE WILL BE ROUGHLY 6FT BELOW THE ROAD BED.

4 INCH BORE UNDER PROGRESS BLVD.  
3PH 1/0 UG PRIMARY IN BORE PIPE.  
APPROXIMATELY 135FT FROM ONE SIDE  
OF PROGRESS BLVD TO THE OTHER.

NEW PME INSTALLED INSIDE  
EXISTING DUKE ENERGY  
RIGHT OF WAY

Progress Blvd

Utility Dr

